Major Project Status Report February, 2005

Project: STH 29 IH 94 - CHIPPEWA FALLS Enumeration Year: 1991 District: 06

Current Status			TOTAL PROJECT COST ESTIMATE INFORMATION (Original and Current Estimates)						
			Project Cost Esti		mate (Millions)		Change Since Last Report		
Cost Category	Cost to Date (Millions)	Estimated Cost to Complete (Millions)	Estimate in			Aug. 2005	Cost (Millions)	Percent	Reason for Change in Cost Estimate
Design	\$14.1	\$0.0	\$3.0	\$5.9	\$14.1	N/A	N/A	N/A	 This project is made up of two independent enumerations - the Chippewa Falls Bypass was enumerated in 1989, and the connection between the bypass and IH 94 was enumerated in 1991 The Final EIS was substantially different than the Draft EIS and design concepts that were the foundation of the enumeration estimates; this has resulted in increased design cost
Real Estate	\$14.5	\$0.1	\$7.1	\$14.0	\$14.6	N/A	N/A	N/A	 This project is made up of two independent enumerations - the Chippewa Falls Bypass was enumerated in 1989, and the connection between the bypass and IH 94 was enumerated in 1991 Real estate values have increase and average 7-8 percent since enumeration The Final EIS preferred alternative was much different from the Draft EIS used for the enumeration estimates - difference in real estate needed to construct the project vs. the enumeration estimate include: 22 acres of additional land for right-of-way 9 additional residential relocations were required 4 additional commercial relocations were required 4 interchanges were added in the final design process 4 interchanges were added in the final design process
Construction	\$92.4	\$26.5	\$53.0	\$104.3	\$118.9	N/A	N/A	N/A	 This project is made up of two independent enumerations - the Chippewa Falls Bypass was enumerated in 1989, and the connection between the bypass and IH 94 was enumerated in 1991 The Final EIS preferred alternative was much different from the Draft EIS used for the enumeration estimates: Current estimate includes 4 interchanges not anticipated at the time of enumeration Construction delivery is included in the current estimate; this was not included with the enumeration estimates
Totals	\$121.1	\$26.5	\$63.1	\$124.2	\$147.6	N/A	N/A	N/A	