Major Project Status Report February, 2005

Project: USH 10 MARSHFIELD - STEVENS POINT **Enumeration Year:** 1989 District: 04 TOTAL PROJECT COST ESTIMATE INFORMATION **Current Status** (Original and Current Estimates) **Project Cost Estimate (Millions)** Change Since Last **Original Estimate Currrent Estimate** Report Estimated Cost to Estimate in Estimate in Cost Cost to Date Complete 1998 Dollars 2005 Dollars Feb. 2005 Aug. 2005 (Millions) **Reason for Change in Cost Estimate** (Millions) (Millions) Percent **Cost Category** • This project was enumerated in 1989 as part of the USH 10 corridor from Appleton to Marshfield in the Budget - not through the TPC process • There was no design estimate at the time of enumeration; the original design estimate shown is in 1998 dollars \$3.6 \$12.3 \$13.6 \$15.5 \$15.9 N/A N/A N/A Design • This project was enumerated in 1989 as part of the USH 10 corridor from Appleton to Marshfield in the Budget - not through the TPC process • There was no real estate estimate at the time of enumeration; the original real estate estimate shown is in 1998 dollars **Real Estate** \$0.9 \$14.6 \$19.7 \$22.5 \$15.5 N/A N/A N/A The original estimate listed was calculated on a basic relocation and acreage basis • Current estimate is based upon a more detailed analysis and refined alignment • This project was enumerated in 1989 as part of the USH 10 corridor from Appleton to Marshfield in the Budget not through the TPC process Since no engineering was done at the time of the original estimate it did not include: o Utility relocation Community sensitive design Construction \$0.0 \$160.6 \$135.7 \$154.7 \$160.6 N/A N/A N/Ao Jurisdictional transfers o Required environmental mitigation o Construction delivery • The original estimate did not include additional cost required to lengthen the bridges over the Wisconsin River as required by the DNR and Army Corps of Engineers • The preferred alternative increased the amount of off-alignment construction, thus increasing costs.

N/A

N/A

\$4.5

Totals

\$187.5

\$169.0

\$192.7

\$192.0

N/A