Major Project Status Report February, 2005

Project: USH 12 LAKE DELTON - SAUK CITY

Current Status

TOTAL PROJECT COST ESTIMATE INFORMATION
(Original and Current Estimates)

Current Status			(Original and Current Estimates)						
		Estimated	Project Cost Esti		mate (Millions)		Change Since Last Report		
			Original Estimate		Currrent Estimate				
Cost Category	Cost to Date (Millions)	Cost to Complete (Millions)		Estimate in 2005 Dollars	Feb. 2005	Aug. 2005	Cost (Millions)	Percent	Reason for Change in Cost Estimate
Design	\$3.6	\$4.8	\$0.0	\$0.0	\$8.4	N/A	N/A	N/A	 Design costs were not included with enumeration estimate Final Environmental Impact Statement (EIS) has just recently been completed The Final EIS Record of Decision is expected in Spring 2005
Real Estate	\$4.8	\$16.1	\$5.0	\$6.6	\$20.9	N/A	N/A	N/A	 Project was enumerated without EIS; hence, alignments were not set to facilitate accurate real estate estimates Real estate property value increases significantly exceeded initial projections Local Memorandum of Agreement dedicated funds for land preservation and development rights; this was not anticipated at enumeration Original estimate did not include delivery
Construction	\$0.0	\$78.4	\$45.0	\$59.2	\$78.4	N/A	N/A	N/A	 Unit bid prices were recently updated form let highway projects from the same geographic area and contract size. Revised quantities for the entire project have resulted in construction estimate increases. Increases in borrow excavation quantity due to crossing the Baraboo River and other side roads. Added costs include jurisdictional transfer of USH 12 to local road (3 million), frontage/access road costs (\$700,000), and IH 90/94 interchange work in agreement with FHWA (\$1.5 million). Original estimate did not include Community Sensitive Design
Totals	\$8.4	\$99.3	\$50.0	\$65.8	\$107.7	N/A	N/A	N/A	