Major Project Status Report February, 2005

February, 2005 Project: I39/USH 51 WAUSAU CORRIDOR **Enumeration Year:** 2001 District: 04 TOTAL PROJECT COST ESTIMATE INFORMATION **Current Status** (Original and Current Estimates) **Project Cost Estimate (Millions)** Change Since Last **Original Estimate Currrent Estimate** Report Estimated Cost to Estimate in Estimate in Cost Cost to Date Complete 2000 Dollars | 2005 Dollars | Feb. 2005 Aug. 2005 (Millions) Percent **Cost Category** (Millions) (Millions) **Reason for Change in Cost Estimate** • Design costs were not included as part of the enumeration estimate Changes in design resulted from local Federal earmark funding adding to the scope of the project • Federal ITS earmark funding caused redesign \$16.2 \$7.2 \$0.0 \$0.0 \$23.4 N/A N/A N/A Design · Since the enumeration estimate was developed real estate values have increased in the corridor more than expected • Re-evaluation of assessed land values and impacted parcels subsequent to the enumeration estimate result in increased real estate costs (\$17.5mil) \$46.3 **Real Estate** \$13.8 \$10.5 \$11.2 \$60.1 N/A N/A N/A • More than \$30 million in additional real estate was required then the STH 29 west interchange scope was changed from 40 mph to 60 mph design speed • \$13 million in the current estimate is associated with local earmarks and/or local participation • Federal demonstration and earmark funding used on the local road system has been managed through this project (nearly \$30 mil is associated with construction) • Municipal utility relocations were added (\$1 mil); 90% of these funds are local funding • Federal ITS earmark funding increased the cost by \$3 mil Construction \$28.1 \$137.5 \$110.0 \$117.4 \$165.6 N/A N/A N/A\$58.1 \$191.0 \$120.5 \$128.6 \$249.1 N/A N/A N/A Totals