

**Major Project Status Report
February, 2005**

Project: USH 14 VIROQUA - WESTBY

Enumeration Year: 2003

District: 05

Current Status			TOTAL PROJECT COST ESTIMATE INFORMATION (Original and Current Estimates)						
Cost Category	Cost to Date (Millions)	Estimated Cost to Complete (Millions)	Project Cost Estimate (Millions)				Change Since Last Report		Reason for Change in Cost Estimate
			Original Estimate		Current Estimate				
			Estimate in 2002 Dollars	Estimate in 2005 Dollars	Feb. 2005	Aug. 2005	Cost (Millions)	Percent	
Design	\$0.9	\$1.5	\$2.3	\$2.5	\$2.4	N/A	N/A	N/A	<ul style="list-style-type: none">This project was enumerated in the Budget, not through the TPC processDesign costs have remained nearly constant
Real Estate	\$0.0	\$8.3	\$8.4	\$9.3	\$8.3	N/A	N/A	N/A	<ul style="list-style-type: none">This project was enumerated in the Budget, not through the TPC processReal estate costs have remained within budget
Construction	\$0.0	\$32.6	\$30.3	\$33.6	\$32.6	N/A	N/A	N/A	<ul style="list-style-type: none">This project was enumerated in the Budget, not through the TPC processMinimal changes have occurred:<ul style="list-style-type: none">Current estimate includes Community Sensitive DesignCurrent estimate includes construction delivery
Totals	\$0.9	\$42.4	\$41.0	\$45.4	\$43.3	N/A	N/A	N/A	