Major Project Status Report February, 2005

Project: USH 53 LACROSSE CORRIDOR

Current Status

TOTAL PROJECT COST ESTIMATE INFORMATION

TOTAL PROJECT COST ESTIMATE INFORMATION

Cur	(Original and Current Estimates)								
			Project Cost Esti		mate (Millions) Currrent Estimate		Change Since Last Report		
Cost Category	Cost to Date (Millions)	Estimated Cost to Complete (Millions)		Estimate in 2005 Dollars	Feb. 2005	Aug. 2005	Cost (Millions)	Percent	Reason for Change in Cost Estimate
Design	\$0.0	\$6.7	\$0.0	\$0.0	\$6.7	N/A	N/A	N/A	Design costs were not included with the original estimate at enumeration
Real Estate	\$0.0	\$11.0	\$5.2	\$6.8	\$11.0	N/A	N/A	N/A	 Enumeration estimate did not include real estate cost for a natural gas line relocation and power line relocation Real estate costs in the corridor have increased significantly since enumeration, far outpacing inflation.
Construction	\$0.0	\$87.1	\$61.9	\$81.4	\$87.1	N/A	N/A	N/A	 Locally funded elements have added \$7 million to the cost of the project Traffic growth since enumeration has been very high, resulting in some intersections being changed to interchanges Community sensitive design elements were not included in the enumeration estimate (\$4.2 mil)
Totals	\$0.0	\$104.8	\$67.1	\$88.2	\$104.8	N/A	N/A	N/A	