## Major Project Status Report February, 2005

**Project:** STH 81/STH 213 BELOIT BYPASS **Enumeration Year:** 1993 District: 01 TOTAL PROJECT COST ESTIMATE INFORMATION **Current Status** (Original and Current Estimates) **Project Cost Estimate (Millions)** Change Since Last Original Estimate **Current Estimate** Report **Estimated** Cost to Estimate in Cost Estimate in Cost to Date Complete **Reason for Change in Cost Estimate** 1996 Dollars 2005 Dollars Feb. 2005 Aug. 2005 (Millions) Percent **Cost Category** (Millions) (Millions) • This is a shared project with the state of Illinois • Illinois DOT has the lead in project development \$0.1 \$0.9 \$1.0 \$1.3 \$1.0 N/A N/A N/A Design • Estimates will need further refining as the project is developed by Illinois DOT Real Estate \$0.0 \$1.9 \$1.4 \$1.8 \$1.9 N/A N/A N/A

Construction

Totals

\$0.0

\$0.1

\$4.2

\$7.0

\$1.8

\$4.2

\$2.4

\$5.5

\$4.2

**\$7.1** 

N/A

N/A

N/A

N/A

N/A

N/A

• This is a preliminary estimate given that the design has not been completed by Illinois DOT