## Major Project Status Report February, 2005

Project: USH 151 WAUPUN - FON DU LAC

Current Status

TOTAL PROJECT COST ESTIMATE INFORMATION
(Original and Current Estimates)

			(Original and Current Estimates)						
			Project Cost Estimate (Million			ons)	s)		
							Change Si	nce Last	
			Original	Estimate	Currrent	t Estimate	Repo	ort	
Cost Categor	Cost to Date (Millions)	Estimated Cost to Complete (Millions)		Estimate in 2005 Dollars	Feb. 2005	Aug. 2005	Cost (Millions)	Percent	Reason for Change in Cost Estimate
Design	\$9.4	\$0.3	\$0.0	\$0.0	\$9.7	N/A	N/A	N/A	<ul> <li>Design costs were not included in the enumeration estimate</li> <li>The current design estimate is similar to other projects of this type and complexity</li> </ul>
Real Estate	\$11.8	\$1.9	\$5.5	\$10.7	\$13.7	N/A	N/A	N/A	<ul> <li>Enumeration estimate was based on agricultural zoning; higher value mixed zoning is now applicable</li> <li>Property values have risen faster than inflation</li> </ul>
Construction	s47.6	\$47.9	\$38.2	\$74.1	\$95.5	N/A	N/A	N/A	Construction costs have increased due to: Grade separation at CTH 'Y' Requirement of additional subgrade stabilization Increased earthwork costs due to weather and poor soils Project length increased as a result of the environmental study process
Totals	\$68.8	\$50.1	\$43.7	\$84.8	\$118.9	N/A	N/A	N/A	