

US 12/US 14 Interchange Area

Traffic staging notes

- Construction of the Middleton Bypass is scheduled to begin in the fall of 2002 and be completed by late 2005.
- Between 2002 and July 2005, traffic on existing US 12 will remain on the existing roadway.
- There will be times between 2002 and July 2005 when traffic in the area of the US 12/US 14 interchange will be routed onto either the westbound or eastbound lanes as the bridges over US 14 (University Avenue) are reconstructed.
- All movements for US 12 traffic exiting to US 14 or traffic entering onto existing US 12 from US 14 will be maintained during construction of the Middleton Bypass.
- In July 2005, traffic will be switched to the new Middleton Bypass lanes. Interchanges at US 14 and Airport Road interchange will be open.
- Between July 2005 and December 2005, construction in the area north of US 14 (University Avenue) will consist of:
 - Northbound off-ramp to existing US 12
 - Westbound Middleton Bypass on-ramp
 - Pavement removal south of the intersection of Parmenter/Murphy Drive intersection
 - Segments that could not be completed because of maintaining traffic during previous stages, including a portion of US 12 westbound lanes and a section of the westbound off ramp to US 14.
- The northbound off ramp and the roundabout (to be constructed by the city of Middleton, see below) will not be open to traffic until the end of 2006.
- The city of Middleton plans on reconstructing existing US 12 from the Parmenter/Murphy Drive intersection north to Airport Road beginning in 2006. This construction will include the Middleton Roundabout and the connection to the northbound off ramp of US 12. This portion of the city project is anticipated to be open to traffic by the end of 2006.